



PROVISIONAL STRUCTURE

ARTWORK NOT APPROVED FOR PRINT

Sample record and prerequisites

Complete before cutting, creasing or assembling the physical sample.

SAMPLE RECORD

Sample ID		Test date	
Tester		Supplier	
Drawing / rev	PROVISIONAL V1	Product unit	Actual filled unit
Board basis	350 gsm - provisional	Measured caliper	TBD mm
Board grade	TBD	Grain direction	TBD

PREREQUISITES

- ☐ P01 Actual filled North Field Herbal Balm product is available for the fit test.
- ☐ P02 Sample board is traceable to a stock certificate showing 350 gsm basis weight.
- ☐ P03 Actual board caliper, grade/coating and grain direction have been measured or recorded.
- ☐ P04 The provisional drawing/revision used to make the sample is attached to this record.
- ☐ P05 Cut, crease and glue method are recorded; no factory equivalence is inferred.
- ☐ P06 Supplier dimension and conversion tolerances are recorded before any pass decision.
- ☐ P07 Sample output is 100% with fit-to-page or automatic scaling disabled.
- ☐ P08 Camera, ruler/caliper and a results log are ready for evidence capture.

STOP if the actual stock, product, scale control or acceptance tolerances are unavailable. Record the sample as exploratory, not approved.



PROVISIONAL STRUCTURE

ARTWORK NOT APPROVED FOR PRINT

Measure, assemble and test

Do not invent a pass tolerance. Use the supplier-approved value when received.

FINISHED ENVELOPE MEASUREMENTS

AXIS	NOMINAL	OBSERVED	TOLERANCE	RESULT
Width	120 mm	_____ mm	Supplier TBD	[] P [] F
Depth	70 mm	_____ mm	Supplier TBD	[] P [] F
Height	210 mm	_____ mm	Supplier TBD	[] P [] F

Dimension basis (check one): [] internal [] external [] supplier convention attached

Until basis and tolerances are approved, measurements may be recorded but cannot clear the release gate.

ASSEMBLY AND CLOSURE

- ☐ A01 Body forms square without forced distortion; seam position and overlap are recorded.
- ☐ A02 Glue joint bonds continuously with no lifting, squeeze-out or interference.
- ☐ A03 Top and bottom major tucks close in opposite directions as required for reverse-tuck construction.
- ☐ A04 Major-flap ownership and opening orientation are photographed and sent for supplier confirmation.
- ☐ A05 Dust flaps clear the product and major flaps; no collision, buckling or spring-open is observed.
- ☐ A06 Slots, locks and notches, if present, engage without tearing or excess force.
- ☐ A07 Creases fold on intended axes with no cracking, whitening, delamination or score drift.
- ☐ A08 Both ends remain closed after three open/close cycles; result and any deformation are recorded.
- ☐ A09 Carton stands square on a flat surface and panels do not bow around the product.



PROVISIONAL STRUCTURE

ARTWORK NOT APPROVED FOR PRINT

Fit, evidence and disposition

A physical sample can validate structure only; it does not create a print-approved dieline.

PRODUCT FIT AND HANDLING

- ☐ **F01** Actual filled 60 g product inserts and removes without damage or forced panel deflection.
- ☐ **F02** Product orientation, headspace and side clearance are measured and recorded.
- ☐ **F03** Product does not unintentionally open either tuck end during normal handling.
- ☐ **F04** Carton survives the agreed handling/compression test; test method and result are attached.
- ☐ **F05** Any required insert, seal or retention feature is identified; none is assumed by this sample.

EVIDENCE PACKAGE

- ☐ **E01** Photos: flat blank, both end closures, glue seam, filled open carton and filled closed carton.
- ☐ **E02** Measurement log: actual W, D, H, board caliper and every supplier tolerance.
- ☐ **E03** Deviation log: flap collisions, score cracking, bowing, closure force and proposed corrections.
- ☐ **E04** Source record: stock certificate, provisional drawing/revision and sample-making method.

DISPOSITION - CHECK ONE

☐ REVISE AND RETEST☐ EXPLORATORY SAMPLE RECORDED☐ PROVISIONAL STRUCTURE ACCEPTED FOR SUPPLIER REVIEW☐ FAIL

SIGN-OFF

Tester _____

Packaging engineer _____

Supplier structural owner PENDINGClient structure review PENDING

NO PRINT RELEASE

Supplier-approved dieline, geometry, tolerances, bleed, safe areas, artwork preflight and final approvals are still required.